

Item (Generic / Site Specific)				Risk Event	Consequence	Pre-treatment Risk			Treatment	Residual Risk		
						L	C	RR		L	C	RR
3.2	2	13	G	The placement of speed feedback signage may lead to an increase of speed in some scenarios where traffic is naturally slowing.	Serious injury or fatality to Traffic Management Personnel or workers.	C	4	H12	Speed feedback signage will be omitted where its placement is not practical, such as roundabouts or giveways/stops where traffic may exceed the expected natural travel speed of the road	D	4	M8
3.2	2	14	G	Speed feedback signage may be placed in works where it is not required causing undue distractions to members of the public where traffic is coming to a natural stop or diversion, increasing the risk of incidents	Serious injury or fatality	C	4	H12	Speed feedback signage will be omitted in scenarios where traffic is moving 'around' the worksite as per the definitions in AGTTM.	D	4	M8
				Property damage to Traffic Management devices and road user vehicles.	C	3	M9	The requirement for speed feedback signage to be used where traffic is moving 'around' the worksite will be removed in a future update to the MRWA CoP	D	3	L6	
3.2	2	15	G	The distance from the works and temporary speed zone may exceed L3 as per MRWA CoP Table 6 increasing the risk that drivers will exceed the speed limit through the works	Serious injury or fatality	C	4	H12	Where speeds are reduced on roads with a posted speed of 70km/h or less, the speed reduction shall be switched with intermediate signage to ensure the lowest reduction of the speed is placed at L3 from the hazard	D	4	M8
3.2. 3				Construction Plant & Workers Safety								
3.2.	3	1	G	Traffic Management Personnel and workers operating in close proximity to large/heavy plant and equipment are unaware of plant movements causing personnel to be struck resulting in serious injury or fatality.	Serious injury or fatality to Traffic Management Personnel or workers.	C	4	H12	Pre-start meeting must identify risks and hazards about operating adjacent to large/heavy plant and equipment and mitigating procedures implemented to ensure no conflicts occur. Traffic Management Personnel must be adequately accredited and trained to perform the tasks required. Traffic Management Personnel and workers to maintain radio communication at all times.	D	4	M8
3.2.	3	2	G	Work vehicles and/or plant ingress and egress from the worksite without adequate policies and procedures causing collisions with road users resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	Work vehicles, plant and personnel ingress and egress must be at the designated locations determined on site. There must be clear communication between plant operators and Traffic Management Personnel during ingress and egress of vehicles. Plant and vehicle ingress and egress must follow the procedures outlined within this Traffic Management Plan.	D	4	M8