



RED BANNER ALERT



mainroads
WESTERN AUSTRALIA

SHW Serious Incident (SI) – Preliminary Notice

Date of Incident	28 th March 2024	Time of Incident	11:00 am (approx.)
Directorate / Region	Goldfields-Esperance	Main Roads or Contractor	Contractor
EQSafe Event Type	Near Miss / Breach	EQSafe Incident Number	39231
Actual Consequence	Insignificant	Potential Consequence	Major

Incident Short Description	Traffic Management Breach - Lab (core) Tester working within 1.2m of live traffic travelling 110km/h
-----------------------------------	--

What Happened

A pre-start meeting commenced with Contractor Traffic Manager and Traffic Controllers, who were advised that core testing had been scheduled to be undertaken at approximately 10:00am and to ensure a shadow vehicle/spotter was provided. The traffic management crew commenced set up in accordance with the approved TGS.

During the mid-morning, the Project Engineer learnt the sub-contractor's primary core tester had departed the site the previous day due to a family emergency. The Project Engineer arrived at the sub-contractor's Batch Plant and, along with the sub-contractor's Operations Manager and Project Manager, arranged for an alternative lab tester to attend the site to undertake core testing.

Contractor HSEQ Manager departed the site for R&R at approximately 10:45am, followed shortly after by Project Engineer, who left at approximately 11:00am, driving in the southerly direction through the site, and observed the sub-contractor's worker undertaking core testing without a traffic controller shadow vehicle/spotter. The Contractor Project Engineer stopped at the core testing work location and contacted the traffic control crew leader via two-way radio, who arranged for a shadow vehicle to arrive at the work area. Once the traffic controller arrived, the Project Engineer departed the site.

At approximately 11:15am, the Main Roads officer observed the sub-contractor's core tester undertaking core testing without adequate traffic management controls in place. At 11:30am, Traffic Management commenced site pack up and departed the site by 1:30pm.



Worker standing behind vehicle undertaking core testing without traffic controller shadow vehicle or spotter.

A formal ICAM investigation has commenced. Once completed, the lessons learnt will be communicated/shared through a final Grey Banner Alert as soon as practicable.



This serious potential incident aligns with the Main Roads Critical Risk profile relating to
'Interaction with Live Traffic'

Distribution of Notice

Main Roads Personnel and Contracting Organisations