



GREY BANNER ALERT



SHW Serious Incident (SI) – Final Notice

Date of Incident:	27/04/2023	Time of Incident:	1:00PM
Region / Directorate:	MWG RMO	Main Roads or Contractor:	Contractor
EQSafe Event Type:	SHW Procedure Breach	EQSafe Incident Number:	31137
Actual Consequence:	Insignificant	Potential Consequence:	Major

Incident Short Description:	Surveyor on Foot Within 1.2m of Live Traffic
------------------------------------	--

Executive Summary:

On 27th of April 2023, the subcontracting Surveyor was situated on the verge of Brand Highway and Honeycomb Road Intersection. The Surveyor positioned the robot on the Southbound Lane sealing line to mark out the pavement for the next stage of works. Traffic Management was set up for works to be completed in the Northbound Lane. The Traffic Management reduced the speed from 110km/h to 60km/h. A client representative observed the surveyor standing within the allowable 1.2m exclusion zone with their back to live traffic. The Subcontracting Surveyor did not have a spotter or a two-way on them during the activity. The subcontracting Surveyor had completed the works at the time of observation. The Client addressed the issue with the Surveyor and alerted the Principal Contracting Management workgroup of the procedural breach that occurred.



Surveyor operating within 1.2m of traffic lane

(Note that this photo does not show the surveyor at the time he had his back to traffic)

Contributing Factors:

- The Principal Contractor failed to adequately complete supervisory inspections.
- The surveyor was not aware that the traffic management treatment in place was not intended for his specific task.
- No planning was undertaken to determine and communicate traffic management requirements for surveying activity.
- Verification process was not followed.
- The subcontracting Surveyor did not follow the controls as defined within the approved Safe Work Method Statement, failing to maintain radio communication within the worksite.
- Requirement for surveying to be undertaken adjacent to the main work area was not communicated.
- Adequate planning for surveying works was not undertaken.
- The Principal Contractor Management did not identify the non-compliance to the HSEQ Schedule (daily supervisor inspection).
- The Principal Contractor did not communicate the surveying activity as part of the daily prestart meeting.

Corrective Actions:

- All worksite activities must be identified for adequate planning of Responsible Supervisor(s) are to ensure compliance to the HSEQ inspection schedule, managing the new work fronts by ensuring adherence to the TGS requirements and approved Safe Work Method Statements.
- The Principal Contractor management workgroup are to ensure all site workgroups are aware of and understand the Traffic Management requirements on site.

Additional Issues/Learnings:

Planning and communication processes to adequately manage surveying activities for the project were absent. The Principal Contractor failed to identify work methods and traffic management requirements specific to surveying which should have been discussed during the prestart meeting.



Critical Risk:

This serious potential incident aligns with the Main Roads Critical Risk Profile relating to **Interaction With Live Traffic.**

Distribution of Notice:

Main Roads Personnel and Contracting Organisations