

			and ensure relevant notification has been provided.		
Are the volumes for midblock or signalised intersection within the accepted capacities?			Postpone the works to a time where traffic volumes are within the capacity or seek additional approvals.		
Can the minimum worksite clearances, as per the Traffic Guidance Schemes be maintained?			Choose another TGS with either a reduced temporary speed limit or a higher level of protection for workers (i.e lane closures to reversible flow).		
Will the works affect traffic flow through a rail crossing?			Ensure traffic controllers operate correctly, traffic is not permitted to queue through crossing and that the relevant notification and approvals have been provided.		
Will the works impact on permanent traffic signals?			Ensure traffic controllers operate correctly, traffic is not permitted to queue through the signals and that the relevant notification and approvals have been provided.		

Step D –Traffic Management crew responsibilities during implementation

Site Considerations	Applicable		Recommended Actions	Referred	
	Yes	No		Yes	No
Is there an adequate number of Traffic Management Personnel onsite to perform the required tasks?			Postpone the works until the required number of personnel can be used for the site. Seek alternative options where not possible.		
Can the tasks be performed correctly and safely and in accordance with this Traffic Management Plan?			Ensure compliance to the guidelines provided in AGTMM and standards provided in MRWA CoP. Postpone the works and seek alternative options where not possible.		
Is the Traffic Management to be installed as per the Traffic Guidance Schemes and there are no additional requirements?			Ensure all Traffic Management Personnel are aware of the changes prior to implementation. Ensure changes have had the required approvals.		
Is the crew suitably qualified to complete the required tasks?			Assign tasks to suitably qualified personnel only. Postpone the works where additional personnel or qualifications may be required.		
Is the crew wearing all required PPE?			Provide required PPE to personnel. Replace personnel or postpone works where PPE is not on site and replacements cannot be acquired.		
Does the Traffic Management Crews and their vehicles have all the necessary signage and devices required for the assigned setups?			Ensure that all signs for the Temporary Traffic Management setup are on site and with the relevant team. Postpone the works where additional signage and devices are required.		

Step E – Implementation of Traffic Management signs and devices

Step F – Perform drive through of site to ensure compliance and safety

Step G – Allow works to commence

Step H – Monitor and manage Temporary Traffic Management setups and worksite