



RED BANNER ALERT



SHW Serious Incident (SI) – Preliminary Notice

Date of Incident:	15 th April 2023	Time of Incident:	15:00
Directorate / Region:	Pilbara Region	Main Roads or Contractor:	Contractor
EQSafe Event Type:	Near Miss - Injury	EQSafe Incident Number:	30871
Actual Consequence:	Insignificant	Potential Consequence:	Major

Incident Short Description:	Plant and workers in live lane of traffic
------------------------------------	---

What Happened:

On 15th April at approximately 15:00, an asphalt truck entered a work lane and commenced unloading into the asphalt paver. The asphalt was checked for temperature compliance and was deemed unsuitable and rejected for use. The asphalt crew was required to discard the asphalt from paver back into the asphalt truck. In order to remove the asphalt, a telehandler was required to work in the live lane.

The asphalt crew spotter contacted traffic control for the last released vehicle details prior to the telehandler going into the live lane. Traffic control provided the details to the asphalt crew spotter who assumed the passing quad road train was the last vehicle in the live lane so once it passed the spotter directed the telehandler into the live lane. Another road train started travelling through the live lane occupied by the telehandler and spotter. Another worker witnessed this and was able to communicate the approach of the incoming quad road train and the telehandler and spotter exited the live lane.

A formal ICAM investigation has commenced. Once completed, the lessons learnt will be communicated/shared through a final Grey Banner Alert as soon as practicable.



This serious potential incident aligns with the Main Roads Critical Risk profile relating to **Interaction with Live Traffic**.

Immediate Actions:

Please note that these are generic actions for all to consider in relation to this critical risk (and is not reflective of this specific incident):

- Ensure changes to work scope are risk assessed and appropriate controls implemented and communicated before commencement of additional/altered works*
- Ensure that good communications are maintained between workers, including communications between work crews and traffic management. This includes radio communication protocols that ensure messages are received and understood*
- Ensure spotters are aware of what they have been tasked with spotting - whether movement of mobile plant and/or traffic movements*

Distribution of Notice:

Main Roads Personnel and Contracting Organisations