



RED BANNER ALERT



SHW Serious Incident (SI) – Preliminary Notice

Date of Incident:	27/04/2023	Time of Incident:	10:00am/12:00pm
Directorate / Region:	RMO – MWG	Main Roads or Contractor:	Contractor
EQSafe Event Type:	Near Miss	EQSafe Incident Number:	31134/31243
Actual Consequence:	Insignificant	Potential Consequence:	Major

Incident Short Description:	TC Supervisor walks in live traffic lane and later in shift removes centreline cones under free-flowing two-way traffic
------------------------------------	---

What Happened:
At approximately 10:00am on 27th April, asphaltting works had completed on the northbound lane on a road leading to intersection to a highway. Whilst traffic was placed on hold, tapers were changed for works to commence in the southbound lane. TC Supervisor confirmed the changeover had been completed and gave the all clear for southbound traffic to be released. The TC Supervisor then walked southbound in the new live lane, with their back to the oncoming traffic. The works Supervisor has then alerted the TC Supervisor to the oncoming traffic that had just been released, and TC Supervisor removed themselves from the live lane to a safe place Approximately 2 hours later (12:00pm) during the same shift, asphaltting works had finished on the southbound lane completing the asphaltting works at the site. The asphaltting crew cleaned up, removing their machines from the intersection, and allowing the traffic control to open the road to two-way traffic. The TC supervisor proceeded to walk down the centreline, removing the cones whilst traffic was running in both directions, exposed to traffic with no escape route. A formal ICAM investigation has commenced. Once completed, the lessons learnt will be communicated/shared through a final Grey Banner Alert as soon as practicable.

<i>Photo of road where both Near Miss incidents occurred</i>



This serious potential incident aligns with the Main Roads Critical Risk profile relating to **Interaction With Live Traffic**.

Immediate Actions:

Please note that these are generic actions for all to consider in relation to this critical risk (and is not reflective of this specific incident):

- *All personnel must ensure they remain out of the line of fire of live traffic.*
- *Traffic control devices must only be erected and dismantled under appropriate traffic management control treatments as described in the AGTTM, MRWA CoP for Works on Roads and project risk assessment documentation*
- *Ensure workers understand traffic management risk and control requirements for their operations and these are identified and addressed in risk assessments*

Distribution of Notice:

Main Roads Personnel and Contracting Organisations