

Item (Generic / Site Specific)		Risk Event	Consequence	Pre-treatment Risk			Treatment	Residual Risk		
				L	C	RR		L	C	RR
3.2. 8		Aftercare Arrangements								
3.2. 8	1 G	Workers, Traffic Management Personnel or Supervisors require extended work times than what is specified in the Traffic Management advice causing excessive delays and congestion to the road network resulting in adverse public reaction, serious injuries or fatalities.	Adverse public reaction causing reputational damages to Main Roads.	C	3	M9	On-site Traffic Management Personnel must implement the required Traffic Management between the specified times on the Traffic Management Advice. Traffic Management setups must not be implemented earlier without prior approval and a documented risk assessment. Where lower than expected vehicles occur on site, Traffic Management Supervisor may conduct site vehicle count over a 10 minute period. Should the values fall within a permissible level as per the appropriate standard, the works may proceed subject to a risk assessment, approved by an AWTM/WTM and details logged in the daily diary.	E	3	L3
3.2. 8	2 G		Serious injury or fatalities.	C	4	H12		D	4	M8
3.2. 8	3 G	Insufficient time to complete the proposed works in a single shift causing unsafe exposure to hazards for road users resulting in property damage, serious injury or fatality.	Serious injury or fatality.	C	4	H12	Site must be left clear and free of any debris and a suitable aftercare arrangement implemented. Where this cannot be achieved, additional approvals and notification may be required to the Road Infrastructure Manager. Project Delivery Supervisor must be advised prior to completion of shift where additional arrangements are required.	D	4	M8
3.2. 8	4 G		Property damage.	C	3	M9		D	3	L6
3.2. 9		Implementation Compliance / Traffic Management Design								
3.2. 9	1 G	Traffic Management Personnel or workers injured during installation and/or dismantling of temporary road work signs and devices resulting in serious injury or fatalities.	Serious injury or fatality to Traffic Management Personnel or workers.	C	4	H12	Where Traffic Management Personnel or workers have their backs to traffic, a spotter must be provided to alert of approaching traffic or hazards. Personnel installing signs and devices must have the appropriate Traffic Management accreditation and experience to complete the required tasks. Pre-start meetings must identify site-specific risks which may be encountered during the implementation of Traffic Management and mitigation provided as required. A shadow vehicle must be provided to shadow the personnel installing signs and devices. Personnel must follow the policies and procedures detailed in AGTTM Part 7: Traffic Management Personnel.	D	4	M8