

Item (Generic / Site Specific)		Risk Event	Consequence	Pre-treatment Risk			Treatment	Residual Risk			
				L	C	RR		L	C	RR	
3.2.	14	5 G	The failure of implemented Portable Traffic Control Device during Temporary Traffic Management setup causing unsafe environments for motorists and a potential for increased head on collisions resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	Regular inspections of PTCs must be conducted to ensure that the device is suitable for operation. In the event of failure of the device during works, backup Traffic Controllers must be present on site to take control of traffic until the device can be fixed or replaced. All Traffic Controllers on site shall be made aware of contingency plans in the event of the PTC failure prior to any Temporary Traffic Management implementation. Where a new device cannot be provided, the works must cease until a new device is acquired.	D	4	M8
3.2.	14	6 G	Implementation of a shuttle flow scenario on roads with posted speeds greater than 70km/h and traffic queuing beyond the 'Prepare to stop' signage causing approaching traffic to be unaware of traffic queues and increasing the potential for rear end crashes resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	The Traffic Management Assessor or Project Delivery Supervisor must provide adequate details for end of queue protection where excessive queuing may occur on site. Additional 'Prepare to stop' repeaters should be implemented on site to advise traffic of traffic queuing. End of queue treatments are shown on 0922-01531-RF-022 & 023.	D	4	M8
3.2.	14	7 G	Heavy vehicles unable to negotiate Temporary Traffic Management setups causing them to collide with the worksite resulting in damages to devices, vehicles and serious injuries or fatality to personnel.	Damages to devices and vehicles.	C	3	M9	TC tapers and openings may be increased as per the tolerances provided to allow heavy vehicle access through the setup. Setups must consider heavy vehicle swept paths and additional provisions provided as required. Temporary lane widths must accommodate for heavy vehicles. TC's to monitor channel 40 for duration of works. If required; works are to cease, workers to exit the road way to a safe distance and all traffic to be held until the vehicles have passed the TM setups.	D	3	L6
3.2.	14	8 G		Serious injury or fatality to personnel.	C	4	H12		D	4	M8
3.2	14	9 G	Pilot vehicle turning around at end of convoy and motorists following convoy causing conflicts between other motorists resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	Pilot vehicle to find suitable location to pull off road and let vehicles in convoy to pass, once all vehicles are clear pilot vehicle to perform u-turn and join the front of the queue in the opposite direction. Pilot vehicle driver must have the required qualifications to perform pilot vehicle operation.	D	4	M8