

Item (Generic / Site Specific)		Risk Event	Consequence	Pre-treatment Risk			Treatment	Residual Risk		
				L	C	RR		L	C	RR
3.2. 11		Lateral Shift Impacts								
3.2. 11	1 G	Unable to maintain minimum lane width during lateral shift setup exposing motorists to head on collisions on two-way roads and side swipes on multilane roads resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	Traffic Management Assessor or Project Delivery Supervisor to ensure that minimum lane widths can be provided for all lanes prior to the works commencing. Where minimum lane widths cannot be maintained, lane closure or reversible flow setups to be used instead.	D	4	M8
3.2. 12		Pedestrian and Cyclists Impacts								
3.2. 12	1 G	The interaction of cyclists and pedestrians with traffic causing an increased potential for conflict resulting in serious injury or fatality.	Serious injury or fatality.	C	4	H12	All pedestrian access to work sites will be from behind lane closures or under direction of Traffic Management Personnel. Traffic Management Personnel will be onsite to guide pedestrians and cyclists around the works as and when necessary.	D	4	M8
3.2. 12	2 G	Construction work and plant causing trip hazards for pedestrians and cyclists resulting in serious injuries.	Serious injuries.	C	3	M9	The worksite and its immediate surroundings must be suitably protected and free of hazards, which could result in tripping by non-motorised road users. Protection for all pedestrians must be provided, including those with sight impairment, from potential hazards within the worksite. Where works extend beyond daylight hours and adjacent lighting is insufficient to illuminate hazards to non-motorised road users, appropriate temporary lighting will be provided. Workers on site will maintain a clear and safe worksite, free of trip hazards and potential hazards.	D	3	L6
3.2. 12	3 G	Unwary pedestrians may enter into the work area or be harmed whilst crossing roadway.	Serious injuries.	C	3	M9	Placement of pedestrian advance warning signs must be at each approach. Personnel on-site to provide pedestrian assistance if/when pedestrians require it and to escort pedestrians out of the closed area as safety permits.	D	3	L6