

Selected TGS:	

Step B – Select the spacing of signs, delineation devices and length of tapers from the relevant table/information provided on drawing.

Site Considerations	Applicable		Recommended Actions	Referred	
	Yes	No		Yes	No
Can the signs/tapers be installed without minimum sight distance impacts?			Refer to tolerance allowances below.	N/A	N/A
Can the signs/devices/tapers be relocated within the tolerances specified on the Traffic Guidance Schemes?			Seek additional approval from a WTM for the further relocation of signs and devices following the original scope of the drawing.		
Have sign relocations outside of the scope of the TGS been approved by someone with adequate qualification (AWTM)?			Postpone the works to seek alternative options (AWTM to design site specific TGS).		
Option	Options for sign/device/taper relocation:				
Option 1	Adjust TGS within tolerance (BWMT)				
Option 2	Adjust TGS outside tolerance (WTM)				
Option 3	Modify TGS outside scope (AWTM)				
Option 4	Design Site Specific TGS (AWTM)				

Step C – Assess site-specific risks and hazards

Site Considerations	Applicable		Recommended Actions	Referred	
	Yes	No		Yes	No
Are there side roads, driveways or intersections within the worksite that need to be accommodated?			Apply side road inset from the appropriate drawing suite. Where not covered, separate drawing may be applied.		
Are there premises within the vicinity of the works which may increase the volume of traffic during peak times? (Schools, sports grounds, churches)			Implement outside of peak times, monitor traffic volumes during works and ensure relevant notification has been provided.		
Are there pedestrian facilities within the vicinity of the works that need to be accommodated?			Ensure vulnerable road users are catered for by installing warning signs, removing hazards from facilities and providing safe detours.		
Are there cyclists' facilities within the vicinity of the works that need to be accommodated?					
Are there prevailing weather conditions which may impact signs and devices? (Rain, wind, fog)			Extend sign spacing as per the tolerances or postpone the works where weather does not impact the setups.		
Are there public transport facilities which may be impacted by signs and devices?			Maintain access to the facilities and provide Traffic Management personnel to manage vulnerable road users. Ensure relevant notification has been provided prior to the works.		
Are there any events being held within the vicinity of the works?			Implement outside of event times, monitor traffic volumes during works		