



GREY BANNER ALERT



SHW Serious Incident (SI) – Final Notice

Date of Incident	9 April 2024	Time of Incident	10:24am
Directorate / Region	RMO – Kimberley	Main Roads or Contractor	Contractor
EQSafe Event Type	Procedure Breach	EQSafe Incident Number	39486
Actual Consequence	Insignificant	Potential Consequence	Major

Incident Short Description	Traffic Controllers and work vehicles within 1.2m of live traffic lane.
-----------------------------------	---

Executive Summary

Whilst attending a project, a Main Roads worker has approached the temporary traffic signals and stopped at the red traffic signal. The normal speed limit for this section of road is 100km, however, has been dropped to 80km and then to 60km whilst works are taking place.

The worker has observed that the Traffic Controllers and their work vehicles were within 1.2m of the live traffic lane.

A Traffic Controller was observed setting up a chair next to the traffic signals without a clear escape route, or adequate distance from the risk zone of passing vehicles.

A Supervisor was notified of the incident, and they have advised the Traffic Controllers to follow correct procedures as per Australian Guide to Traffic Management (AGTTM) (part 7).

Incident Photos



Traffic Controller too close to the road with no escape route.



Traffic Stop set up too close to the road.

Contributing Factors

- Traffic Controllers were not fully aware of the hazards, and how to implement effective controls as specified in the Safe Work Method Statement (SWMS).
- Traffic control set up was not verified correctly.
- There is no evidence of ongoing training and support by the service provider for the Traffic Controllers.

Corrective Actions

- Site Supervisors are to verify Work Instructions / Procedures are implemented by traffic control teams before work commences.
- Site Supervisors to verify traffic controls are in place and workers/vehicles are not in any danger zones.
- Site specific Traffic Management SWMS to be reviewed and updated by the traffic management teams (including the crews).
- Onsite training and supervision to be implemented through observations, inspections, communication, and consultation.

Additional Issues / Learnings

- There was an inadequate workers on the site that had different experience and competency levels.
- Workers may not understand relevant procedures and how to implement them.

**Critical Risk:**

This serious potential incident aligns with the Main Roads Critical Risk Profile relating to
Interaction with Live Traffic

Distribution of Notice

Main Roads Personnel and Contracting Organisations