



GREY BANNER ALERT



mainroads
WESTERN AUSTRALIA

SHW Serious Incident (SI) – Final Notice

Date of Incident	5/09/2024	Time of Incident	1030
Directorate / Region	RMO / MWG	Main Roads or Contractor	Contractor
EQSafe Event Type	Procedure Breach	EQSafe Incident Number	43968
Actual Consequence	Insignificant	Potential Consequence	Major

Incident Short Description	Incorrect Traffic Guidance Scheme (TGS) used for Task
-----------------------------------	---

Executive Summary

On the 5th of September 2024 at approximately 10:30am, a maintenance team was undertaking surface repair works within a worksite that had been reduced to 60km/hr. Workers were observed working within 1.2m of live traffic, which is in breach of the Aust Roads Guidelines (AGGTM) and the MRWA Code of Practice. The allowable distance for workers on foot in a speed zone of 60km is 1.2m – 3m.

MRWA safety coordinator notified the group, and the works were paused whilst the correct TGS was implemented to reduce traffic to 40km for works within 1.2m.

Incident Photos



Workers Within 1.2m of live traffic lane.

Contributing Factors

- Traffic controllers did not appropriately risk assess the site and implement correct TGS 033.
- Team Leader did not initiate a stop works at the time of identifying the requirement to change the TGS to reduce speed based on the close instance to the median line.
- Crew leader did not have the confidence to issue a stop works to change the TGS.

Corrective Actions

- Provide coaching to Traffic Controllers to exercise confidence in their risk assessments and raising identified traffic management issues with the client.
- Continue to communicate reminders to teams about speed zones and exclusion distances.

Additional Issues / Learnings

Pre-activity discussions need to take place between all parties involved in the works, inclusive of road workers, traffic management personnel and supervisors. This should be done every time there is a change in work location, with a risk assessment undertaken of the worksite to determine how works need to be conducted, and the traffic management treatments that need to be implemented for that location.

**Critical Risk:**

This serious potential incident aligns with the Main Roads Critical Risk Profile relating to
Interaction With Live Traffic

Distribution of Notice

Main Roads Personnel and Contracting Organisations