



RED BANNER ALERT



SHW Serious Incident (SI) – Preliminary Notice

Date of Incident:	23 November 2022	Time of Incident:	11:00am
Directorate / Region:	IDD	Main Roads or Contractor:	Contractor
EQSafe Event Type:	Near Miss	EQSafe Incident Number:	29117
Actual Consequence:	Insignificant	Potential Consequence:	Major

Incident Short Description:	Tele-Handler Overloaded
------------------------------------	-------------------------

What Happened:

Whilst pouring concrete from a kibble suspended from a tele-handler, the tele-handler was overloaded, and the rear wheels of the machine were approximately 300mm off the ground.

The operator retracted the boom and stabilised the machine; although several workers were in the immediate area no injuries were sustained. Work was ceased immediately, and the use of tele-handlers has been suspended across the project until further notice.

A formal ICAM investigation has commenced. Once completed, the lessons learnt will be communicated/shared through a final Grey Banner Alert as soon as practicable.



This serious potential incident aligns with the Main Roads Critical Risk profile relating to **Mobile Plant**.

Immediate Actions:

Please note that these are generic actions for all to consider in relation to this critical risk (and is not reflective of this specific incident):

- Ensure that correct plant/equipment is being used for the task
- Ensure that any plant/equipment is set up according to manufacturer specifications. Set up of work areas must be suitable to the task and equipment used.
- Load capacity is to be verified for plant/equipment before commencing work

Distribution of Notice:	Main Roads Personnel and Contracting Organisations
--------------------------------	--