



RED BANNER ALERT

mainroads
WESTERN AUSTRALIA

SHW Serious Incident (SI) – Preliminary Notice

Date of Incident	02/04/2024	Time of Incident	3.30pm
Directorate / Region	RMO - Metropolitan	Main Roads or Contractor	Contractor
EQSafe Event Type	Damage / Loss	EQSafe Incident Number	39192
Actual Consequence	Moderate	Potential Consequence	Major

Incident Short Description	Concrete boom pump tipped due to ground collapse
-----------------------------------	--

What Happened

At approximately 3.30pm on Tuesday 2nd April, a contractor concrete boom pump began pumping concrete from the northern shore site at Barkers Bridge (Guildford) out to pier 6, pile 7 to construct a pile pot. Approximately 500mm of concrete had been pumped into the form.

The pump controller standing on the northern shore by the front left outrigger radioed the pump line controller on the float brick platform to advise that he had heard a suspicious noise from the outrigger and requested that the line controller kink the line so that they could retract the boom.

Before the line could be taken out of the form to be kinked, the ground under the left outrigger of the pump truck has collapsed and the outrigger has sunk into a hole, tilting the truck.

The boom was fully outreached over the river when the truck tilted, and the boom entered the river. The reducer at the end of the boom dropped approximately 2-3m onto the barge positioned beside the float brick platform.

No persons were in the barge during the incident. All personnel were approximately 4m away on the float brick platform at the time.

The pumping crew then disconnected the reducer from the free hose at the end of the boom and retracted the boom back to the shoreline. The boom was then used to upright the truck and allow the outrigger to be stabilised with additional gluts. Once stabilised, the boom was packed away, and truck packed up and demobilised from site.

During the boom retraction, the concrete that was in the 5th stage of the boom line emptied into the river. To avoid excess entering the river, the hopper was emptied and the boom knuckle between stages 4 and 5 were bent to avoid further gravitational flow.



View from float brick platform of tipped truck and boom submerged in water.



Image of rear of pump truck lifted, showing the right rear outrigger in the air.

WorkSafe have been notified of the incident and a formal ICAM investigation has commenced. Once completed, the lessons learnt will be communicated/shared through a final Grey Banner Alert as soon as practicable.



This serious potential incident aligns with the Main Roads Critical Risk profile relating to
Mobile Plant & Equipment

Distribution of Notice

Main Roads Personnel and Contracting Organisations